COMPLETION REPORT

1. NAME OF WORK : **Improvements to roads & Drains at Cross roads of Munikondappa layout in 1st main Shivaram House in Ward no. 14 Bagalagunte**

2. Sanctioned Estimate No. & Date : AS/22/14-15 Dt : 29/10/2014
   TS/72/14-15 Dt : 29/10/2014

3. Head of account which is chargeable : P-1771

4. Entrustment order No. & DT : **EE/DS/WO/349/14-15, Dated: 31/03/2015**

5. Name of Beneficiaries : **Surendra .B.T**

6a. Time stipulated for completion of work : 90 days

b. Delay in execution of work : —

7. Measurement recorded in : M.B No. 3414/14-15
   Page No. 341316 to 341320

8. Check measurement of the Asst. : M.B No. 3414/14-15
   Exe. Eng. / Exe. Eng., On: : Page No. 341395 to 341398

9. Name of the office / official Incharge of the work : —

10. a) Asst. Eng/Junior Eng. : **Sri. Manjunath .D.S**
    b) Asst. Exe. Engineer : **Sri. Sri. Rangaswamy .E**

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERANCE	
		Excess	Savings
10.04	9,96,993/-	—	~~3,00,000/-~~ 3007/-

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
BSW 14

ASST. EXE. ENGINEER
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಜಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬಾಗಲಗುಂಟೆ, ಬೆಂಗಳೂರು - 560 073

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ